SUBMITTAL 26 23 00-01 - LV SWITCHGEAR SWG-1

Submitted by: Voltara Power Systems Pvt. Ltd. (fictional) | Project: Project Alpha, DC-1 | Product line: VPS-LV5000 (fictional)

1. Product Data - Electrical Ratings

Parameter	Offered
System	480Y/277 V, 3 phase, 4 wire, 60 Hz
Main bus continuous rating	4000 A
Short-circuit current rating	50 kA RMS symmetrical at 480 V (fully rated)
Bus material	Tin-plated copper (main, riser and neutral)
Neutral bus	100% rated
Ground bus	Copper, full length of lineup
Enclosure	NEMA 1 indoor, UL 1558 listed
Finish	ANSI 61 gray powder coat

2. Dimensions

Lineup: 8 vertical sections. Overall lineup length: 6,400 mm. Depth: 1,520 mm. Height: 2,286 mm. See drawing VPS-SWG1-GA-01.

3. Circuit Breakers

VPS-PCB drawout, electrically operated low-voltage power circuit breakers, UL 1066 listed. Trip units: VPS-Trip 900 microprocessor trip unit with LSIG protection on all breakers.

Arc energy reduction: maintenance mode switch with blue indicating light provided on all breakers rated 1200 A and above, in accordance with NEC 240.87.

4. Metering and Communications

Main meter: VPS-PM50 power meter, accuracy class 0.5 per ANSI C12.20. Communications: Modbus TCP via Ethernet port. BACnet/IP is available through an optional external gateway (not included in this submittal).

5. Surge Protection

Integral SPD, UL 1449 4th Edition listed, surge current rating 160 kA per phase, mounted in the main incoming section.

6. Testing

Factory witness testing is offered for up to two Owner representatives at the Pune works. Standard production tests per UL 1558 and ANSI C37.51.

7. Warranty and Delivery

Standard warranty: 18 months from date of shipment. Estimated delivery: 34 weeks after approval of submittals, FOB factory.